# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of Work | Providing Street light fittings to main and cross roads of Kodigehalli in Ward No-08. |
| 2 | Sanctioned Estimate | Rs.5.00 lakhs |
| 3 | Head of A/c which is chargeable | P-1771 |
| 4 | Entrustment Order No. & Date | **EE/BTP/BBMP/E-PMT/259/16-17,** Date: **26.01.2016.** |
| 5 | Name of Contractor | M/s Ganga Enterprises |
| 6 | a. Time stipulated for Completion of Work | 90 Days<br>25-04-2016 |
| 7 | b.Delay in execution of work | - |
| 8 | Measurement recorded in | MB No: 3107<br>Page No: 310650 to 310656 |
| 9 | Check Measurement of Asst.Exe.Engr/.Executive Engineer on | |
| 10 | Name of the Office/Office in charge of the Work<br>a) Asst.Eng/Jr.Engineer<br><br>b) Asst.Executive Engineer | Executive Engineer(Ele),Yelahanka Zone<br>Mr.K.N.Babu Reddy (Incharge JE)<br>Mr.K.Nagesh. (Incharge AEE). |

| Sanctioned Estimated Amount **5.00** Lakhs | Amount Claims as per actually vide as per Bills | DIFFERENCE | | Remarks |
|---|---|---|---|---|
| | | EXCESS | SAVINGS | |
| | | - | 82,740.00 | -16.50% Below |

Certified that the above has been completed within the stipulated time noted in the work order.

1. .Certified that the contractor has delayed and completed the work for which necessary time has been recovered.
2. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer(Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP